

Facilities Design and Construction Renovation Projects Status Report

Project Name	Project ID	Project Manager	Estimate Request Receipt Date	Estimate Date	Estimate Amount	Funding Received	Date Funded	Budget Amount	SCO Approval Required	SCO Submittal Date	SCO Approval	SCO Approval Date	Bid Amount	Project Status	Planned Start Date *	Planned End Date *	Actual Start Date **	Actual End Date ***
Building																		
Removal of Overhead Service on Stirling and Walker		Watterson	7/1/2011			No	3/1/2012		No		No			Construction In Progress				
Summary for 'Building' = (1 detail record)					Sum													
Building 1100 West Market St.																		
1100 W. Market First Floor Modifications	2012-216	Strait	1/6/2012	8/5/2011	\$38,000	Yes	1/6/2012	\$38,000	Yes	3/8/2012	Yes	4/26/2012	\$29,552	Construction In Progress	5/1/2012	6/1/2012	5/1/2012	
Summary for 'Building' = 1100 West Market St. (1 detail record)					Sum			\$38,000					\$29,552					
Building Baseball Stadium																		
Baseball Stadium Scoreboard Alteration	2012-174	Pope/Bost	7/15/2011			Yes	10/4/2011	\$5,000	No		No		\$3,052	Construction In Progress				
Summary for 'Building' = Baseball Stadium (1 detail record)					Sum			\$5,000					\$3,052					
Building Becher Weaver																		
Becher Weaver 2nd Flr Office Reconfiguration	2012-207	Barnes	10/26/2011	4/5/2012	\$6,300	Yes		\$6,300	Yes		No		\$5,830	Construction Start Pending				
Summary for 'Building' = Becher Weaver (1 detail record)					Sum			\$6,300					\$5,830					
Building Bryan																		
Bryan 160 Lighting Upgrade Feasibility Study	2012-224	Strait	1/30/2012	3/7/2012	\$10,000	No			No		No			ON HOLD				
Bryan 2nd Floor Hallway Modifications	2012-230	Strait	2/22/2012	3/26/2012	\$7,800	Yes	4/3/2012	\$7,800	No		No			Construction In Progress	4/9/2012	5/18/2012	4/9/2012	
Bryan Exterior Banner Installation	2012-239	Pope				No			No		No							
Summary for 'Building' = Bryan (3 detail records)					Sum			\$17,800										
Building Curry																		
Curry 304 Modifications	2013-255					No			No		No							
Summary for 'Building' = Curry (1 detail record)					Sum													

Tuesday, May 22, 2012

Note: * Planned Start and Acceptance Dates refer to dates from the current construction schedule.

**** Actual Start Date is the start of construction date, known as the "Notice to Proceed" Date.**

***** Actual End Date is the acceptance date of the project (usually close to end-user occupancy/move-in date).**

Page 1 of 5

Facilities Design and Construction Renovation Projects Status Report

Project Name	Project ID	Project Manager	Estimate Request Receipt Date	Estimate Date	Estimate Amount	Funding Received	Date Funded	Budget Amount	SCO Approval Required	SCO Submittal Date	SCO Approval	SCO Approval Date	Bid Amount	Project Status	Planned Start Date *	Planned End Date *	Actual Start Date **	Actual End Date ***
Building EUC - Elliott University Ctr.																		
EUC Corridor Carpet Replacement	2012-228	Snowdon	2/9/2012	2/29/2012	\$14,964	Yes	2/22/2012	\$16,000	No		No		\$16,000	Construction Start Pending	5/7/2012	5/13/2012		
Summary for 'Building' = EUC - Elliott University Ctr. (1 detail record)				Sum	\$14,964			\$16,000					\$16,000					
Building Ferguson																		
Ferguson Room 251 Modifications	2013-250								No		No							
Summary for 'Building' = Ferguson (1 detail record)				Sum														
Building Forney																		
Forney 2nd Floor Door Modifications	2012-236	Snowdon	3/6/2012	4/3/2012	\$1,100	No			No		No			Construction Start Pending				
Summary for 'Building' = Forney (1 detail record)				Sum	\$1,100													
Building Foust																		
Foust Room 210/213 Modifications	2012-240	Strait	4/4/2012	4/23/2012	\$3,900	No			No		No			ON HOLD				
Summary for 'Building' = Foust (1 detail record)				Sum	\$3,900													
Building Graham																		
Graham 313 Modifications	2013-256								No		No							
Summary for 'Building' = Graham (1 detail record)				Sum														
Building HHP																		
HHP 101 Reconfiguration	2012-162	Pope/Cato		5/26/2011	\$760,000	Yes		\$760,000	Yes	2/21/2012	Yes	3/16/2012		Construction Contract Award In Progress				
HHP 4th Floor Door Modifications	2012-237	Barnes				No			No		No			CANCELLED				
HHP 209 Conversion	2012-241	Snowdon	4/3/2012	4/10/2012	\$3,500	No			No		No			Construction In Progress				
HHP Dance Room Modifications	2013-249					No			No		No							
Summary for 'Building' = HHP (4 detail records)				Sum	\$763,500			\$760,000										

Tuesday, May 22, 2012

Note: * Planned Start and Acceptance Dates refer to dates from the current construction schedule.

**** Actual Start Date is the start of construction date, known as the "Notice to Proceed" Date.**

***** Actual End Date is the acceptance date of the project (usually close to end-user occupancy/move-in date).**

Facilities Design and Construction Renovation Projects Status Report

Project Name	Project ID	Project Manager	Estimate Request Receipt Date	Estimate Date	Estimate Amount	Funding Received	Date Funded	Budget Amount	SCO Approval Required	SCO Submittal Date	SCO Approval	SCO Approval Date	Bid Amount	Project Status	Planned Start Date *	Planned End Date *	Actual Start Date **	Actual End Date ***
Building McIver																		
McIver 061 Modifications	2012-202	Strait	10/24/2011	12/6/2011	\$26,000	Yes	2/13/2012	\$29,304	Yes	4/12/2012	Yes	4/26/2012		Construction In Progress	5/1/2012	6/1/2012	5/1/2012	
McIver 261 Modifications	2012-235	Strait	3/6/2012	3/12/2012	\$3,100	Yes	3/20/2012	\$3,100	No		No		\$2,800	Construction Contract Award In Progress	5/1/2012	5/3/2012		
Summary for 'Building' = McIver (2 detail records)					Sum			\$29,100					\$2,800					
Building Moore Humanities & Research																		
MHRA 3407 Modifications	2012-244								No		No							
Summary for 'Building' = Moore Humanities & Research (1 detail record)					Sum													
Building Moore Nursing																		
Moore Nursing Classroom Upgrades	2012-231	Strait	2/22/2012	3/20/2012	\$85,000	Yes	4/2/2012	\$85,000	No		No			Construction Contract Award In Progress	5/1/2012	6/8/2012		
Summary for 'Building' = Moore Nursing (1 detail record)					Sum			\$85,000										
Building Mossman																		
Mossman Information Kiosk Remodel	2012-222	Snowdon	1/27/2012	2/29/2012	\$16,300	Yes	4/5/2012	\$16,300	No		No		\$16,300	Design In Progress				
Mossman 134 Modifications	2012-226	Strait		4/11/2012	\$33,000	No			No		No			ON HOLD				
Summary for 'Building' = Mossman (2 detail records)					Sum			\$49,300					\$16,300					
Building Music																		
Music Building Recarpet & Paint Recording Studios	2012-245								No		No							
Music Bldg Rooms 167 & 100F Modifications	2013-253								No		No							
Summary for 'Building' = Music (2 detail records)					Sum													
Building N/A																		
Campus Bike Loops		Reeves	10/24/2011	10/25/2011	\$68,000	No		\$38,000	No		No			Construction In Progress				

Tuesday, May 22, 2012

Note: * Planned Start and Acceptance Dates refer to dates from the current construction schedule.

**** Actual Start Date is the start of construction date, known as the "Notice to Proceed" Date.**

***** Actual End Date is the acceptance date of the project (usually close to end-user occupancy/move-in date).**

Facilities Design and Construction Renovation Projects Status Report

Project Name	Project ID	Project Manager	Estimate Request Receipt Date	Estimate Date	Estimate Amount	Funding Received	Date Funded	Budget Amount	SCO Approval Required	SCO Submittal Date	SCO Approval	SCO Approval Date	Bid Amount	Project Status	Planned Start Date *	Planned End Date *	Actual Start Date **	Actual End Date ***
Building N/A																		
Summary for 'Building' = N/A (1 detail record)				Sum	\$68,000			\$38,000										
Building Petty Science																		
Petty Remodel Offices	2012-213	Reeves	12/1/2011						No		No			ON HOLD				
Petty 101 Modifications	2012-233	Barnes	12/1/2011	2/17/2012	\$8,600				No		No			ON HOLD				
Summary for 'Building' = Petty Science (2 detail records)				Sum	\$8,600													
Building Piney Lake																		
Piney Lake Complex Exterior Painting	2012-194	Snowdon	9/28/2011	10/7/2011	\$40,800				No		No			Construction Start Pending				
Summary for 'Building' = Piney Lake (1 detail record)				Sum	\$40,800													
Building School of Education																		
School of Education Room 124A Modification	2013-247								No		No							
School of Education Room 253A Modification	2013-248								No		No							
Summary for 'Building' = School of Education (2 detail records)				Sum														
Building Sullivan Science																		
Sullivan Science Fume Hood Feasibility Study	2012-220	Watterson	1/6/2012					\$0	No		No			Estimate In Progress				
Sullivan Science 474 Fume Hood Installation	2012-225	Watterson	2/1/2012						No		No			ON HOLD				
Summary for 'Building' = Sullivan Science (2 detail records)				Sum				\$0										
Building Taylor Theater																		
Taylor Building Catwalk Upgrades	2012-172	Pope/Bost	6/22/2011	9/23/2011	\$30,265	Yes	10/14/2011	\$30,500	No		No		\$24,000	Construction In Progress	3/19/2012	5/11/2012	3/19/2012	
Summary for 'Building' = Taylor Theater (1 detail record)				Sum	\$30,265			\$30,500					\$24,000					

Tuesday, May 22, 2012

Note: * Planned Start and Acceptance Dates refer to dates from the current construction schedule.

**** Actual Start Date is the start of construction date, known as the "Notice to Proceed" Date.**

***** Actual End Date is the acceptance date of the project (usually close to end-user occupancy/move-in date).**

Facilities Design and Construction Renovation Projects Status Report

Project Name	Project ID	Project Manager	Estimate Request Receipt Date	Estimate Date	Estimate Amount	Funding Received	Date Funded	Budget Amount	SCO Approval Required	SCO Submittal Date	SCO Approval	SCO Approval Date	Bid Amount	Project Status	Planned Start Date *	Planned End Date *	Actual Start Date **	Actual End Date ***
Grand Total					\$1,156,629			\$1,035,304					\$97,534					

Note: * *Planned Start and Acceptance Dates refer to dates from the current construction schedule.*

** *Actual Start Date is the start of construction date, known as the "Notice to Proceed" Date.*

*** *Actual End Date is the acceptance date of the project (usually close to end-user occupancy/move-in date).*